

Schedule of Completion of Soccer Field at Pine Creek Park

Description Date of Completion

Wetland Report Completion by Consultant January 7

Soil Infiltration Testing Report by Consultant January 7

Complete revisions per CCCD Review Letter

& Resubmit Plans by CEC January 26

CCCD & DEP Review of Revised Plans February 13

Minor Revisions to Plans for Final E&S

Approval and NPDES Permit by CEC February 27

Issuance of NPDES Permit from DEP March 13

Kenney Construction Bid Award, May 2009

Groundbreaking, May, 2009

Construction is 95% complete with grass germinating – June, 2009